




Completion Report


1	Name of Work	Development of Parks at Manjunatha Nagara, Ramaiah Layout & Soap Factory Layout in Dasarahalli Zone		
2	Sanctioned Estimate No. & Date	6/5/2022		
3	Head of Account which is Chargeable	P. 8588		
4	Enstrument Order No. & Date	EE/DZ/PD/WO/02/22-23, Dt 10.05.2022		
5	Name of Contractor	D Anand Naidu		
6a	Time Stipulated for Completion of work	180 days		
b	Delay in execution of work	—		
7	Measurement recorded in MB	4106		
	Page No	410555 to 410566		
8	check Measurment of the Asst	—		
	Exe. Eng. / Exe. Eng. On	—		
9	Name of the Office / Official	Asst. Executive Engineer		
	incharge of the work	T. Dasarahalli Sub Division		
10	a) Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	Ranganath B R		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	150 Lakhs	137,90,861	—	12,09,139

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER


ASSISTANT EXECUTIVE ENGINEER
PROJECT DIVISION


Executive Engineer
Project Division
Dasarahalli Zone, BBMP


ಮೈಸೂರು ಅಭಿವೃದ್ಧಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು